



Rioni River crossing pipeline strength pnevmotest technological scheme

Testing after installation




Pnevmotest parameters	
P (mgpa)	T (hour)
before installation	
1.25*P _{pro.}	6
After installation	
1.25*P _{pro.}	12

Testing before installation




Rioni River crossing pipeline strength hidrotest technological scheme

Testing after installation



Hidrotest parameters	
P (mgpa)	T (hour)
Before insalation	
1.5*P _{pro.}	6
After instalation	
1.25*P _{pro.}	12

Testing before installation



Conventional Signs

Valve

End cap

Testing pipeline

Temporary pipeline and equipment

manometer